

Original Completion Dates: 12/16/27 (Subst) 3/15/28 (Final)
Revised Completion Dates (Through CO 1): 12/16/27 (Subst) 3/15/28 (Final)

I-85 Sanitary Sewer System Improvements - Construction Package 1
South Granville Water & Sewer Authority

DWI Project No. SRP-W-ARP-0048
CDM Smith Project No. 54378-260646
HCCI Project No. 245-502

Activity ID	Activity Name	Orig. Dur.	Rem. Dur.	Start	Finish	Total Float	2026												2027											
							Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov		
📁 I-85 Sanitary Sewer System Improvements - Construction Package 1		427	133	17-Feb-25 A	23-Jul-26	225	23-Jul-26, I-85 Sanitary Sewer System Improvements - Construction Package 1																							
📁 Project Initialization		0	0			0																								
📁 Joe Peed Lift Station		67	28	14-Nov-25 A	24-Feb-26	304	24-Feb-26, Joe Peed Lift Station																							
📁 Sitework		0	0			0																								
📁 Lift Station		49	10	14-Nov-25 A	30-Jan-26	272	30-Jan-26, Lift Station																							
📁 C1150	Grout Fills in Wet Well & Influent Channel, Pump Pads	5	5	16-Jan-26	23-Jan-26	277																								
📁 C1160	Grind & Patch Exterior Walls Not Previously Completed	5	2	14-Nov-25 A	20-Jan-26	212																								
📁 C1200	Grind & Patch Station Interior Walls	10	10	16-Jan-26	30-Jan-26	272																								
📁 Valve Building		25	25	21-Jan-26	24-Feb-26	212	24-Feb-26, Valve Building																							
📁 D1040	Install Below-Slab Piping and Place Structural Fill Inside Foundation Walls	10	10	21-Jan-26	03-Feb-26	212																								
📁 D1050	Place Stone Under Building Slab	1	1	04-Feb-26	04-Feb-26	226																								
📁 D1060	Electrical In & Under Rough In and Ground Loop	15	15	04-Feb-26	24-Feb-26	212																								
📁 D1070	Plumbing & Mechanical In & Under	5	5	04-Feb-26	10-Feb-26	222																								
📁 Yard Piping		15	15	16-Jan-26	06-Feb-26	311	06-Feb-26, Yard Piping																							
📁 E1010	Install 10" Pipes (4 EA) Between Wet Well & Valve Building	5	5	21-Jan-26	27-Jan-26	239																								
📁 E1020	Install 8" Surge Line from Valve Building to Influent Channel	5	5	21-Jan-26	27-Jan-26	239																								
📁 E1030	Install FM Vault & 20" Bypass Piping & Piping from FM Vault to Wilkerson Connection Point at DI-PVC Transition	10	10	16-Jan-26	30-Jan-26	224																								
📁 E1050	Install Bypass Connection with Thrust Blocking & Bollards	5	5	02-Feb-26	06-Feb-26	311																								
📁 Liquid Phase Odor Control		0	0			0																								
📁 Vapor Phase Odor Control		0	0			0																								
📁 Misc. Structures		0	0			0																								
📁 East Middleton Lift Station		41	26	18-Nov-25 A	20-Feb-26	331	20-Feb-26, East Middleton Lift Station																							
📁 Sitework		0	0			0																								
📁 Pump Station & Valve Vault		32	17	18-Nov-25 A	10-Feb-26	334	10-Feb-26, Pump Station & Valve Vault																							
📁 K1130	Grout Fills and Pump Pads in Station	5	5	16-Jan-26	23-Jan-26	279																								
📁 K1140	Grind & Patch Exterior Walls Not Previously Completed	5	5	16-Jan-26	23-Jan-26	98																								
📁 K1180	Install VV Drain, 10" Discharge Piping, 2" ARV Drain & Discharge Header While Backfilling LS & VV to Final Grade	15	3	18-Nov-25 A	28-Jan-26	98																								
📁 K1210	Excavate, Form, Rebar, Pour & Cure Jib Crane Foundation	8	8	29-Jan-26	09-Feb-26	334																								
📁 K1220	Backfill Jib Crane Foundation	1	1	10-Feb-26	10-Feb-26	334																								
📁 K1240	Grind & Patch Station Interior Walls	7	7	16-Jan-26	27-Jan-26	277																								
📁 Yard Piping		15	15	29-Jan-26	18-Feb-26	314	18-Feb-26, Yard Piping																							
📁 L1060	Install Precast FM Vault & 12"/16" Influent, Effluent & Bypass Piping	10	10	29-Jan-26	11-Feb-26	98																								
📁 L1070	Install 8" Surge Piping from FM Vault to Wet Well	3	3	12-Feb-26	16-Feb-26	316																								
📁 L1090	Install Bypass Connection with Thrust Blocking & Bollards	5	5	12-Feb-26	18-Feb-26	98																								
📁 Liquid Phase Odor Control		12	12	29-Jan-26	13-Feb-26	309	13-Feb-26, Liquid Phase Odor Control																							
📁 M1000	Layout & Excavate for Liquid Phase Concrete Pad & Place Stone	2	2	29-Jan-26	30-Jan-26	309																								

Start Date: 17-Feb-25
Finish Date: 27-Oct-27
Data Date: 16-Jan-26
Run Date: 17-Jan-26



Haren Construction Company, Inc.
I-85 Sanitary Sewer System Improvements - CP 1
TASK filter: One Month Lookahead.

Date	Revision	Checked	Approved
13-May-25	Initial Overall Project Schedule	DB	

Activity ID		Activity Name	Orig. Dur.	Rem. Dur.	Start	Finish	Total Float	2026												2027													
								Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov				
		M1010	Form, Rebar, In/Under & Pour Liquid Phase Odor Control Pad	10	10	02-Feb-26	13-Feb-26	309																									
		Vapor Phase Odor Control		12	12	29-Jan-26	13-Feb-26	308		13-Feb-26, Vapor Phase Odor Control																							
		N1000	Layout & Excavate for Vapor Phase Concrete Pad & Place Stone	2	2	29-Jan-26	30-Jan-26	308																									
		N1010	Form, Rebar, In/Under & Pour Vapor Phase Odor Control Pad	10	10	02-Feb-26	13-Feb-26	308																									
		Misc. Structures		17	17	29-Jan-26	20-Feb-26	315		20-Feb-26, Misc. Structures																							
		P1000	Layout & Excavate for Generator Pad & Place Stone	2	2	29-Jan-26	30-Jan-26	320																									
		P1010	Form, Rebar, In/Under & Pour Generator Pad	10	10	02-Feb-26	13-Feb-26	320																									
		P1070	Layout & Excavate for Electrical Pad & Place Stone	2	2	29-Jan-26	30-Jan-26	302																									
		P1080	Form, Rebar, In/Under & Pour Electrical Pad	15	15	02-Feb-26	20-Feb-26	302																									
		Yard Piping & Pipeline Work		61	46	29-Oct-25 A	20-Mar-26	191		20-Mar-26, Yard Piping & Pipeline Work																							
		Joe Peed LS Gravity Sewer & Water Line		60	45	17-Dec-25 A	20-Mar-26	189		20-Mar-26, Joe Peed LS Gravity Sewer & Water Line																							
		Q1020	Install All 12" & 24" GS From Existing JPLS to New JPLS at SSMH-5798 (Wilkerson)	45	45	16-Jan-26	20-Mar-26	-71																									
		Q1040	Install GS From SSMH-5816 through SSMH-5798 to SSMH-5826 (~170 LF)	20	5	17-Dec-25 A	23-Jan-26	229																									
		Joe Peed Force Main		20	20	16-Jan-26	13-Feb-26	-46		13-Feb-26, Joe Peed Force Main																							
		R1000	Clearing & Erosion Control for Joe Peed Force Main	20	20	16-Jan-26	13-Feb-26	-46																									
		East Middleton Gravity Sewer & Force Main		30	8	29-Oct-25 A	09-Feb-26	108		09-Feb-26, East Middleton Gravity Sewer & Force Main																							
		S1000	Set Doghouse SSMH-1 Over Existing 8" PVC Sewer	3	3	29-Jan-26	02-Feb-26	108																									
		S1010	Install 18" Sewer From SSMH-1 to SSMH-5815 (~141 LF)	7	5	29-Oct-25 A	09-Feb-26	108																									
		Combined Force Main		0	0			0																									
		Work After Southern Interceptor Completion		0	0			0																									
		Joe Peed Lift Station Post Southern Interceptor Completion		0	0			0																									
		East Middleton Lift Station Post Southern Interceptor Completion		0	0			0																									
		Pipeline Work Post Southern Interceptor Completion		0	0			0																									
		Project Closeout		0	0			0																									
		Procurement		418	130	17-Feb-25 A	23-Jul-26	222		23-Jul-26, Procurement																							