

Original Completion Dates: 12/16/27 (Subst) 3/15/28 (Final)
Revised Completion Dates (Through CO _):

I-85 Sanitary Sewer System Improvements - Construction Package 1
South Granville Water & Sewer Authority

DWI Project No. SRP-W-ARP-0048
CDM Smith Project No. 54378-260646
HCCI Project No. 245-502

Activity ID	Activity Name	Orig. Dur.	Rem. Dur.	Start	Finish	Total Float	2026												2027															
							Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov		
I-85 Sanitary Sewer System Improvements - Construction Package 1		414	270	17-Feb-25 A	13-Oct-26	165	13-Oct-26, I-85 Sanitary Sewer System Improvements - Construction Package 1																											
Project Initialization		0	0			0																												
Joe Peed Lift Station		21	27	26-Aug-25 A	20-Oct-25	52	20-Oct-25, Joe Peed Lift Station																											
Sitework		0	0			0																												
Lift Station		21	27	26-Aug-25 A	20-Oct-25	52	20-Oct-25, Lift Station																											
C1080 Form, Rebar & Pour Influent Channel Walls to El. 265.50 (Pour 5)		10	7	26-Aug-25 A	22-Sep-25	52																												
C1090 Form, Rebar & Pour Wet Well Walls to El. 281.50 (Pour 6)		10	10	23-Sep-25	06-Oct-25	52																												
C1100 Form, Rebar & Pour Influent Channel Walls to El. 281.50 (Pour 7)		10	10	07-Oct-25	20-Oct-25	52																												
Valve Building		0	0			0																												
Yard Piping		0	0			0																												
Liquid Phase Odor Control		0	0			0																												
Vapor Phase Odor Control		0	0			0																												
Misc. Structures		0	0			0																												
East Middleton Lift Station		38	39	11-Sep-25 A	05-Nov-25	131	05-Nov-25, East Middleton Lift Station																											
Sitework		0	0			0																												
Pump Station & Valve Vault		38	39	11-Sep-25 A	05-Nov-25	131	05-Nov-25, Pump Station & Valve Vault																											
K1060 Backfill (w/ Stone) and Form, Rebar & Pour El. 302.00 Slab (Pour 3)		7	1	11-Sep-25 A	12-Sep-25	119																												
K1070 Form, Rebar & Pour Station Walls to El. 313.75 (Pour 4)		10	10	15-Sep-25	26-Sep-25	119																												
K1080 Form, Rebar, Electrical In/Under & Pour El. 314.75 Top Deck (Pour 5)		25	25	02-Oct-25	05-Nov-25	116																												
K1140 Grind & Patch Exterior Walls Not Previously Completed		5	5	29-Sep-25	03-Oct-25	154																												
Yard Piping		0	0			0																												
Liquid Phase Odor Control		0	0			0																												
Vapor Phase Odor Control		0	0			0																												
Misc. Structures		0	0			0																												
Yard Piping & Pipeline Work		20	20	12-Sep-25	09-Oct-25	37	09-Oct-25, Yard Piping & Pipeline Work																											
Joe Peed LS Gravity Sewer & Water Line		0	0			0																												
Joe Peed Force Main		20	20	12-Sep-25	09-Oct-25	37	09-Oct-25, Joe Peed Force Main																											
R1000 Clearing & Erosion Control for Joe Peed Force Main		20	20	12-Sep-25	09-Oct-25	37																												
East Middleton Gravity Sewer & Force Main		0	0			0																												
Combined Force Main		0	0			0																												
Work After Southern Interceptor Completion		0	0			0																												
Joe Peed Lift Station Post Southern Interceptor Completion		0	0			0																												
East Middleton Lift Station Post Southern Interceptor Completion		0	0			0																												
Pipeline Work Post Southern Interceptor Completion		0	0			0																												
Project Closeout		0	0			0																												
Procurement		414	270	17-Feb-25 A	13-Oct-26	165	13-Oct-26, Procurement																											

Start Date: 17-Feb-25
Finish Date: 27-Oct-27
Data Date: 12-Sep-25
Run Date: 12-Sep-25



Haren Construction Company, Inc.
I-85 Sanitary Sewer System Improvements - CP 1
TASK filter: 1 Month Ahead.

Date	Revision	Checked	Approved
13-May-25	Initial Overall Project Schedule	DB	