

Original Completion Dates: 12/16/27 (Subst) 3/15/28 (Final)
Revised Completion Dates (Through CO _):

I-85 Sanitary Sewer System Improvements - Construction Package 1
South Granville Water & Sewer Authority

DWI Project No. SRP-W-ARP-0048
CDM Smith Project No. 54378-260646
HCCI Project No. 245-502

Activity ID	Activity Name	Orig. Dur.	Rem. Dur.	Start	Finish	Total Float	2026												2027														
							ep	Oct	N	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
I-85 Sanitary Sewer System Improvements - Construction Package 1		340	215	17-Feb-25 A	29-Jun-26	239													29-Jun-26, I-85 Sanitary Sewer System Improvements - Construction Package 1														
Project Initialization		0	0			0																											
Joe Peed Lift Station		20	10	11-Aug-25 A	19-Sep-25	43	19-Sep-25, Joe Peed Lift Station																										
Sitework		0	0			0																											
Lift Station		20	10	11-Aug-25 A	19-Sep-25	43	19-Sep-25, Lift Station																										
C1060	Backfill (w/ Stone) and Form, Rebar & Pour El. 253.50 Slab (Pour 3)	10	10	08-Sep-25	19-Sep-25	43																											
C1070	Form, Rebar & Pour Wet Well Walls to El. 265.50 (Pour 4)	10	6	11-Aug-25 A	15-Sep-25	47																											
Valve Building		0	0			0																											
Yard Piping		0	0			0																											
Liquid Phase Odor Control		0	0			0																											
Vapor Phase Odor Control		0	0			0																											
Misc. Structures		0	0			0																											
East Middleton Lift Station		47	22	15-Jul-25 A	16-Sep-25	123	16-Sep-25, East Middleton Lift Station																										
Sitework		0	0			0																											
Pump Station & Valve Vault		47	22	15-Jul-25 A	16-Sep-25	123	16-Sep-25, Pump Station & Valve Vault																										
K1020	Dewater, Excavate, and Shore Station	20	5	15-Jul-25 A	21-Aug-25	132																											
K1030	Place Stone Under El. 295.50 Slab	1	1	22-Aug-25	22-Aug-25	132																											
K1040	Form, Rebar & Pour El. 295.50 Slab (Pour 1)	7	7	08-Sep-25	16-Sep-25	123																											
Yard Piping		0	0			0																											
Liquid Phase Odor Control		0	0			0																											
Vapor Phase Odor Control		0	0			0																											
Misc. Structures		0	0			0																											
Yard Piping & Pipeline Work		20	20	15-Aug-25	12-Sep-25	56	12-Sep-25, Yard Piping & Pipeline Work																										
Joe Peed LS Gravity Sewer & Water Line		0	0			0																											
Joe Peed Force Main		20	20	15-Aug-25	12-Sep-25	56	12-Sep-25, Joe Peed Force Main																										
R1000	Clearing & Erosion Control for Joe Peed Force Main	20	20	15-Aug-25	12-Sep-25	56																											
East Middleton Gravity Sewer & Force Main		0	0			0																											
Combined Force Main		0	0			0																											
Work After Southern Interceptor Completion		0	0			0																											
Joe Peed Lift Station Post Southern Interceptor Completion		0	0			0																											
East Middleton Lift Station Post Southern Interceptor Completion		0	0			0																											
Pipeline Work Post Southern Interceptor Completion		0	0			0																											
Project Closeout		0	0			0																											
Procurement		340	215	17-Feb-25 A	29-Jun-26	239													29-Jun-26, Procurement														

Start Date: 17-Feb-25
Finish Date: 27-Oct-27
Data Date: 15-Aug-25
Run Date: 15-Aug-25



Haren Construction Company, Inc.
I-85 Sanitary Sewer System Improvements - CP 1
TASK filter: 1 Month Ahead.

Date	Revision	Checked	Approved
13-May-25	Initial Overall Project Schedule	DB	