

Original Completion Dates: 12/16/27 (Subst) 3/15/28 (Final)
 Revised Completion Dates (Through CO 1): 12/16/27 (Subst) 3/15/28 (Final)

I-85 Sanitary Sewer System Improvements - Construction Package 1

South Granville Water & Sewer Authority

DWI Project No. SRP-W-ARP-0048
 CDM Smith Project No. 54378-260646
 HCCI Project No. 245-502

Activity ID	Activity Name	Orig. Dur.	Rem. Dur.	Start	Finish	Total Float	2026												2027											
							Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov			
I-85 Sanitary Sewer System Improvements - Construction Package 1		440	178	17-Feb-25 A	26-Oct-26	159	26-Oct-26, I-85 Sanitary Sewer System Improvements - Construction Pa																							
Project Initialization		0	0			0																								
Joe Peed Lift Station		36	36	16-Feb-26	06-Apr-26	275	06-Apr-26, Joe Peed Lift Station																							
Sitework		0	0			0																								
Lift Station		10	10	16-Feb-26	27-Feb-26	252	27-Feb-26, Lift Station																							
C1150	Grout Fills in Wet Well & Influent Channel, Pump Pads	5	5	16-Feb-26	20-Feb-26	257																								
C1200	Grind & Patch Station Interior Walls	10	10	16-Feb-26	27-Feb-26	252																								
Valve Building		35	35	16-Feb-26	06-Apr-26	236	06-Apr-26, Valve Building																							
D1110	Install 12" CMU Masonry Walls w/ Embeds & Penetrations	15	15	16-Feb-26	06-Mar-26	236																								
D1120	Install Rigid Insulation, Mortar Mat, and 4" Split-Face CMU Walls	20	20	09-Mar-26	06-Apr-26	236																								
Yard Piping		15	15	16-Feb-26	06-Mar-26	291	06-Mar-26, Yard Piping																							
E1010	Install 10" Pipes (4 EA) Between Wet Well & Valve Building	5	5	16-Feb-26	20-Feb-26	291																								
E1020	Install 8" Surge Line from Valve Building to Influent Channel	5	5	16-Feb-26	20-Feb-26	291																								
E1030	Install FM Vault & 20" Bypass Piping & Piping from FM Vault to Wilkerson Connection Point at DI-PVC Transition	10	10	16-Feb-26	27-Feb-26	204																								
E1050	Install Bypass Connection with Thrust Blocking & Bollards	5	5	02-Mar-26	06-Mar-26	291																								
Liquid Phase Odor Control		0	0			0																								
Vapor Phase Odor Control		0	0			0																								
Misc. Structures		0	0			0																								
East Middleton Lift Station		57	21	18-Nov-25 A	16-Mar-26	315	16-Mar-26, East Middleton Lift Station																							
Sitework		0	0			0																								
Pump Station & Valve Vault		46	11	18-Nov-25 A	02-Mar-26	320	02-Mar-26, Pump Station & Valve Vault																							
K1130	Grout Fills and Pump Pads in Station	5	5	16-Feb-26	20-Feb-26	259																								
K1180	Install VV Drain, 10" Discharge Piping, 2" ARV Drain & Discharge Header While Backfilling LS & VV to Final Grade	15	2	18-Nov-25 A	17-Feb-26	97																								
K1210	Excavate, Form, Rebar, Pour & Cure Jib Crane Foundation	8	8	18-Feb-26	27-Feb-26	320																								
K1220	Backfill Jib Crane Foundation	1	1	02-Mar-26	02-Mar-26	320																								
K1240	Grind & Patch Station Interior Walls	7	7	16-Feb-26	24-Feb-26	257																								
Yard Piping		24	10	21-Jan-26 A	03-Mar-26	305	03-Mar-26, Yard Piping																							
L1060	Install Precast FM Vault & 12"/16" Influent, Effluent & Bypass Piping	10	2	21-Jan-26 A	19-Feb-26	97																								
L1070	Install 8" Surge Piping from FM Vault to Wet Well	3	3	20-Feb-26	24-Feb-26	310																								
L1090	Install Bypass Connection with Thrust Blocking & Bollards	5	5	20-Feb-26	26-Feb-26	97																								
L1100	Install Remainder of 16" Forcemain to DI-PVC Transition Point	3	3	27-Feb-26	03-Mar-26	97																								
Liquid Phase Odor Control		13	13	18-Feb-26	06-Mar-26	295	06-Mar-26, Liquid Phase Odor Control																							
M1000	Layout & Excavate for Liquid Phase Concrete Pad & Place Stone	2	2	18-Feb-26	19-Feb-26	295																								
M1010	Form, Rebar, In/Under & Pour Liquid Phase Odor Control Pad	10	10	20-Feb-26	05-Mar-26	295																								
M1020	Backfill Pad	1	1	06-Mar-26	06-Mar-26	295																								
Vapor Phase Odor Control		13	13	18-Feb-26	06-Mar-26	294	06-Mar-26, Vapor Phase Odor Control																							
N1000	Layout & Excavate for Vapor Phase Concrete Pad & Place Stone	2	2	18-Feb-26	19-Feb-26	294																								

Start Date: 17-Feb-25
 Finish Date: 27-Oct-27
 Data Date: 14-Feb-26
 Run Date: 13-Feb-26



Haren Construction Company, Inc.
 I-85 Sanitary Sewer System Improvements - CP 1
 TASK filter: One Month Lookahead.

Date	Revision	Checked	Approved
13-May-25	Initial Overall Project Schedule	DB	

