

Original Completion Dates: 12/16/27 (Subst) 3/15/28 (Final)
 Revised Completion Dates (Through CO 1): 12/16/27 (Subst) 3/15/28 (Final)

I-85 Sanitary Sewer System Improvements - Construction Package 1

South Granville Water & Sewer Authority

DWI Project No. SRP-W-ARP-0048
 CDM Smith Project No. 54378-260646
 HCCI Project No. 245-502

Activity ID	Activity Name	Orig. Dur.	Rem. Dur.	Start	Finish	Total Float	2026												2027							
							Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
I-85 Sanitary Sewer System Improvements - Construction Package 1		457	178	17-Feb-25 A	20-Nov-26	140	20-Nov-26, I-85 Sanitary Sewer System Improvements - Construction																			
Project Initialization		0	0			0																				
Joe Peed Lift Station		45	26	16-Feb-26 A	17-Apr-26	266	17-Apr-26, Joe Peed Lift Station																			
Sitework		0	0			0																				
Lift Station		25	25	13-Mar-26	17-Apr-26	233	17-Apr-26, Lift Station																			
	C1150	5	5	13-Mar-26	19-Mar-26	238																				
	C1200	10	10	13-Mar-26	26-Mar-26	233																				
	C1220	15	15	27-Mar-26	17-Apr-26	233																				
Valve Building		40	21	16-Feb-26 A	13-Apr-26	231	13-Apr-26, Valve Building																			
	D1110	15	1	16-Feb-26 A	13-Mar-26	231																				
	D1120	20	20	16-Mar-26	13-Apr-26	231																				
Yard Piping		5	2	03-Mar-26 A	16-Mar-26	285	6-Mar-26, Yard Piping																			
	E1050	5	2	03-Mar-26 A	16-Mar-26	285																				
Liquid Phase Odor Control		0	0			0																				
Vapor Phase Odor Control		0	0			0																				
Misc. Structures		0	0			0																				
East Middleton Lift Station		37	21	09-Mar-26 A	10-Apr-26	296	10-Apr-26, East Middleton Lift Station																			
Sitework		0	0			0																				
Pump Station & Valve Vault		17	17	13-Mar-26	07-Apr-26	295	07-Apr-26, Pump Station & Valve Vault																			
	K1130	5	5	13-Mar-26	19-Mar-26	240																				
	K1210	8	8	13-Mar-26	24-Mar-26	303																				
	K1220	1	1	25-Mar-26	25-Mar-26	303																				
	K1240	7	7	13-Mar-26	23-Mar-26	238																				
	K1250	10	10	24-Mar-26	07-Apr-26	238																				
Yard Piping		21	20	09-Mar-26 A	10-Apr-26	285	10-Apr-26, Yard Piping																			
	L1050	20	15	09-Mar-26 A	10-Apr-26	285																				
	L1070	3	3	13-Mar-26	17-Mar-26	295																				
	L1090	5	5	13-Mar-26	19-Mar-26	105																				
Liquid Phase Odor Control		13	13	13-Mar-26	31-Mar-26	278	31-Mar-26, Liquid Phase Odor Control																			
	M1000	2	2	13-Mar-26	16-Mar-26	278																				
	M1010	10	10	17-Mar-26	30-Mar-26	278																				
	M1020	1	1	31-Mar-26	31-Mar-26	278																				
Vapor Phase Odor Control		13	13	13-Mar-26	31-Mar-26	277	31-Mar-26, Vapor Phase Odor Control																			
	N1000	2	2	13-Mar-26	16-Mar-26	277																				
	N1010	10	10	17-Mar-26	30-Mar-26	277																				

Start Date: 17-Feb-25
 Finish Date: 27-Oct-27
 Data Date: 13-Mar-26
 Run Date: 13-Mar-26



Haren Construction Company, Inc.
 I-85 Sanitary Sewer System Improvements - CP 1
 TASK filter: One Month Lookahead.

Date	Revision	Checked	Approved
13-May-25	Initial Overall Project Schedule	DB	

