

Original Completion Dates: 12/16/27 (Subst) 3/15/28 (Final)
 Revised Completion Dates (Through CO 1): 12/16/27 (Subst) 3/15/28 (Final)

I-85 Sanitary Sewer System Improvements - Construction Package 1

South Granville Water & Sewer Authority

DWI Project No. SRP-W-ARP-0048
 CDM Smith Project No. 54378-260646
 HCCI Project No. 245-502

Activity ID	Activity Name	Orig. Dur.	Rem. Dur.	Start	Finish	Total Float	2026						2027					
							Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
I-85 Sanitary Sewer System Improvements - Construction Package 1							27											
Project Initialization																		
A1000	Contract Finalized	0	0	17-Feb-25 A		0												
A1010	Notice to Proceed	0	0	31-Mar-25 A		0												
A1020	Clearing Moritorium (12/1 - 3/31)	31	0	17-Feb-25 A	31-Mar-25 A	0												
A1030	Mobilization	1	0	31-Mar-25 A	31-Mar-25 A	0												
A1040	Preconstruction Photos	2	0	27-Mar-25 A	27-Mar-25 A	0												
A1050	NC 811 Locate Request and Marking	3	0	19-Mar-25 A	24-Mar-25 A	0												
A1060	Wilkerson Mobilization	5	0	16-Apr-25 A	22-Apr-25 A	0												
A1070	Install Temporary Office Compound at Joe Peed Site	5	0	15-May-25 A	22-May-25 A	0												
Joe Peed Lift Station							25-Mar-27, Joe Peed Lift Station											
Sitework							18-Mar-27, Sitework											
B1010	Layout Clearing Limits	2	0	17-Mar-25 A	18-Mar-25 A	0												
B1020	Limited Clearing & Grubbing (Enough to Install Erosion Control)	2	0	01-Apr-25 A	02-Apr-25 A	0												
B1030	Initial Erosion Control Installation	4	0	03-Apr-25 A	04-Apr-25 A	0												
B1040	Complete Clearing & Grubbing, Including Expanded Limits	16	0	04-Apr-25 A	25-Apr-25 A	0												
B1050	Complete Erosion Control Installation, Including Temporary Skimmer Basin	15	0	25-Apr-25 A	22-May-25 A	0												
B1060	Temporary Power to Site or Dewatering Generator if No Power Available	20	0	10-Apr-25 A	29-May-25 A	0												
B1070	Rough Grading of Site	3	1	23-Mar-26 A	22-Sep-26	174												
B1080	Asphalt Paving, and Gravel Driveway to North of LS Fence Limits	8	8	26-Feb-27	09-Mar-27	68												
B1090	Fine Grading, Grassing, and Graveling	4	3	23-Mar-26 A	12-Mar-27	70												
B1100	Convert Temporary Skimmer Basin to Bioretention Basin	5	5	23-Sep-26	29-Sep-26	179												
B1110	Install Fencing	5	5	10-Mar-27	16-Mar-27	68												
B1120	Fine Grade GS & Water Line Area, Concrete Paving & Complete Gravel Drive to N of LS Fence	10	10	03-Mar-27	16-Mar-27	66												
B1130	Final Grading & Grassing of GS & Water Line Area	2	2	17-Mar-27	18-Mar-27	66												
Lift Station							25-Mar-27, Lift Station											

Start Date: 17-Feb-25
 Finish Date: 27-Oct-27
 Data Date: 15-May-26
 Run Date: 15-May-26



Haren Construction Company, Inc.
 I-85 Sanitary Sewer System Improvements - CP 1
 TASK filter: All Activities

Date	Revision	Checked	Approved
13-May-25	Initial Overall Project Schedule	DB	

